



MINISTRY OF AGRICULTURE , NATURAL RESOURCES
AND ENVIRONMENT

Monitoring of the Implementation Plan in Cyprus

Current Status

Dr. Dinos A. Poullis
Executive Engineer
Water Development Department
Ministry of Agriculture Natural Resources and
Environment

Contents

- ▶ Accession Treaty Commitments
- ▶ National Implementation Plan
- ▶ Stakeholders in the Implementation Plan
- ▶ Sewerage Boards Organizational Setup
- ▶ Information and Data Sources for the Preparation of the Implementaton Plan
- ▶ Implementation – current status
- ▶ Work to be Done
- ▶ Difficulties in Implementation
- ▶ Concluding Remarks



Accession Treaty Commitments

- ▶ **Transitional period negotiated in the accession treaty of Cyprus for the implementation of the UWWTD, Articles 3, 4 and 5(2)**
 - 31.12.2012

- ▶ **Three interim deadlines concerning four agglomerations > 15.000pe**
 - 31.12.2008 – 2 agglomerations (Limassol and Paralimni)
 - 31.12.2009 – 1 agglomeration (Nicosia)
 - 31.12.2011 – 1 agglomeration (Paphos)



National Implementation Plan

▶ National Implementation Plan 2005

- Submitted to the EC in March 2005
- 6 Urban agglomerations – 545.000pe
- 36 Rural agglomerations – 130.000pe

▶ National Implementation Plan 2008

- Working Groups for Reporting and the EC Guidance Document
- Revised NIP–2008 (agglomeration methodology, new technical solutions, government policies and law amendments)
- 7 Urban agglomerations – 630.000pe
- 50 Rural agglomerations – 230.000pe

▶ Article 17

- A revised Implementation Plan is under preparation.




INVENTORY OF AGGLOMERATIONS OF NIP-2008

7 Urban Agglomerations		50 Rural Agglomerations	
ID	Name	ID	Name
CY 11	<u>Nicosia</u> Lefkosia Municipality Strovolos Municipality Lakatameia Municipality Aglantzia Municipality Egkomi Municipality Latsia Municipality Agios Dometios Municipality		<u>Nicosia District</u> CY 101 Peristerona CY 102 Astromeritis CY 103 Akaki CY 104 Lythradontas CY 105 Palaometochia CY 106 Kokkinotrimithia CY 107 Dali CY 108 Pera Chorio Nisou CY 109 Lympia CY 110 Kokopetria CY 111 Tseri CY 112 Yeri
CY 51	<u>Limassol</u> Limassol Municipality center Kato Polemidia Municipality lower area Mesa Getonia Municipality center Germasoyeia Municipality center Agios Athanasios Municipality center Pyrgos tourist area Parekklesia tourist area Ayios Tychon tourist area Mouttagiaka tourist area		<u>Limassol District</u> CY 501 Kyperounta CY 502 Pano Platres CY 503 Agros CY 504 Pelendri CY 505 Ypsonas CY 506 Kolossi CY 507 Episkopi CY 508 Trachoni CY 510 Pissouri CY 511 Pano Polemidia CY 512 Ayios Tychonas center CY 513 Mouttagiaka center CY 514 Parekklesia center CY 515 Pyrgos center
CY 52	<u>Ayia Phyla</u> Limassol Municipality upper area Kato Polemidia Municipality center Mesa Getonia Municipality upper area Germasoyeia Municipality upper area Agios Athanasios Municipality upper area		
CY 41	<u>Larnaka</u> Larnaka Municipality Voroklini tourist area Livadhia tourist area Pyla tourist area		<u>Larnaka District</u> CY 402 Aradippou CY 403 Kiti CY 404 Pervolia CY 405 Dromolaxia CY 406 Livadhia center CY 407 Athienou CY 408 Ormideia CY 409 Xylotymvou CY 410 Xylotagou CY 412 Pyla center CY 413 Meneou CY 414 Voroklini center
CY 61	<u>Pafos</u> Pafos Municipality Geroskipou Municipality		
CY 31	<u>Ayia Napa</u>		
CY 32	<u>Paralimni</u>		<u>Ammochostos District</u> CY 301 Avgorou CY 302 Sofira CY 303 Liopetri CY 304 Frenaros CY 305 Achna CY 306 Deryneia
			<u>Pafos District</u> CY 601 Polis Chrysoschous CY 602 Pegeia CY 603 Emba CY 604 Chirakas CY 605 Kissonerga CY 606 Tala



CURRENT SITUATION OF THE CYPRUS NATIONAL IMPLEMENTATION PROGRAMME (NIP-2008) OF THE URBAN WASTEWATER TREATMENT DIRECTIVE

91/271/EEC



Legend

- Urban Agglomerations
- Rural Agglomerations without collection network.
- Rural Agglomerations with collection network in operation.
- Rural Agglomerations with collection network under construction.
- Urban Waste Water Treatment Plant (UWWTP) in operation.
- UWWTP in operation and in parallel under expansion.
- UWWTP planned for construction.
- 1 agglomeration : 1 UWWTP
- n agglomerations : 1 UWWTP
- 1 agglomeration : n UWWTPs

Date: June 2010

Prepared and printed by the Water Development Department
Dwg Ref. :NIP-2008

Stakeholders in the Implementation Plan

- ▶ **Council of Ministers** (overall responsibility for the Implementation Plan)
- ▶ **Ministry of Agriculture, Natural Resources and Environment**
- ▶ **Ministry of Interior**
- ▶ **Ministry of Finance**
- ▶ **Planning Bureau**
- ▶ **Sewerage Boards** (Established and operate under the “Sewerage Systems Laws 1971 to 2004”)
 - Urban Sewerage Boards
 - Rural Sewerage Boards



Sewerage Boards Organizational Setup

▶ Urban Sewerage Boards

- Autonomous organizations (technically and administratively competent)
- Carry out their own design, tendering, construction and operation of their sewerage systems.
- An urban sewerage board may serve one or more agglomerations.



Sewerage Boards Organizational Setup

▶ Rural Sewerage Boards

- A rural sewerage board may serve one or more agglomerations.
- Lack of technical and administrative setup. The Water Development Department acts as technical advisor.
- Water Development Department undertakes design, tendering, construction and operation of the sewerage systems for 3–5 years. From there onwards operation is undertaken by the Sewerage Boards.



Information and Data Sources for the Preparation of the Implementaton Plan

- ▶ **Information and data are obtained from**
 - Sensus
 - Cyprus Tourist Organization
 - Sewerage Boards
- ▶ **Data collected**
 - Data regarding the progress of the design, tendering, construction works and cost.
Data are necessary and helpful for better planning due to the long procedures and periods required until construction, thus are updated regularly.



Information and Data Sources for the Preparation of the Implementaton Plan

- ▶ **Data collected (cont)**
 - Data arising from the operation of the sewerage systems (e.g. flows, loads, population equivalents etc.), are obtained on demand for reporting purposes, according to the frequencies and the requirements of the Directive.
- ▶ **Data keeping**
 - In tabular form
 - Currently expanded to the newly installed GIS system.



UPDATED CONSTRUCTION TIMESCHEDULE FOR THE NATIONAL IMPLEMENTATION PROGRAMME OF THE UWWTD 91/271/EEC COMPARED TO NIP 2008


Date : 26 November 2012

Today
Compliance with the directives

Complex No.	Agglo. ID	Project Description / Implementing Authority	Size of Project % completed as at 30/6/2012	Construction Year		Duration (months)	2008				2009				2010				2011				2012				2013				2014				2015			
				Start	End		1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Rural Agglomerations By Urban Sewerage Boards																																						
8	CY104	Lythrodontas Network and UWWTP	500 m ³ /d	09/2007	09/2009	24	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Lythrodontas Network and UWWTP Timeschedule for NIP-2008 of UWWTD					█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
9	CY 105,106	Kokkinotrimithia Network	57 km	02/2011	07/2013	30									█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to the Anthoupolis UWWTP	780 m ³ /d												█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Paliometochi Network	40 km	06/2011	11/2013	30									█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to the Anthoupolis UWWTP	987 m ³ /d												█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Kokkinotrimithia, Paliometochi Networks Timeschedule for NIP-2008 of UWWTD													█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
10	CY 107,108	Dali and Pera Chorio Nisou existing Networks	180 km				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Dali and Pera Chorio Nisou existing UWWTP	500 m ³ /d				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to Vathia Gonia UWWTP	598 m ³ /d																																			
11	CY109	Lympia Network	30 km	10/2012	09/2014	24													█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to Vathia Gonia UWWTP	598 m ³ /d																█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Lympia Network Timeschedule for NIP-2008 of UWWTD																	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
Rural Agglomerations By Water Development Department and Municipalities																																						
Solea Complex																																						
12	CY 110	Kakopetria -Galata Networks	27,7 km	08-2011	02-2013	18													█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Solea Phase A' UWWTP	1000 m ³ /d	01-2013	12-2014	24																					█	█	█	█	█	█	█	█	█	█	█	█
Rural Agglomerations By Urban Sewerage Boards																																						
Nicosia Sewerage Board																																						
13	CY111	Geri Network	36 km	09/2008	02/2011	30	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to Vathia Gonia UWWTP	1,850 m ³ /d				█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Geri Network (Latsia /Geri contract)	14 km	2009	2012	36													█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to Vathia Gonia UWWTP	460 m ³ /d																█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
14	CY112	Tseri Network	53 km	04/2010	06/2012	27													█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to the Anthoupolis UWWTP	1306 m ³ /d																█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
		Tseri, Yeri Networks Timeschedule for NIP-2008 of UWWTD																	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
Larnaca District																																						
Rural Agglomerations By Urban Sewerage Boards																																						
Larnaca Sewerage Board																																						
15	CY 402	Aradippou Networks & UWWTP	132.0 km	2013	2015	30																					█	█	█	█	█	█	█	█	█	█	█	█
		Aradippou Networks (NIP 2008)		2010	2012	36																					█	█	█	█	█	█	█	█	█	█	█	█
		Aradippou UWWTP (NIP 2008)	4,933 m ³ /d	2010	2012	30																					█	█	█	█	█	█	█	█	█	█	█	█
16	CY 406	Livadia Center Networks		2014	2015	24																					█	█	█	█	█	█	█	█	█	█	█	█
17	CY 412	Pyla Center Networks		2014	2015	24																					█	█	█	█	█	█	█	█	█	█	█	█
18	CY 414	Oroklini Center Networks		2014	2015	24																					█	█	█	█	█	█	█	█	█	█	█	█
		Aradippou UWWTP	4,933 m ³ /d	2010	2012	30																					█	█	█	█	█	█	█	█	█	█	█	█
19	CY403,404, 405,413	Dromolaxia/Meneou Network	40 km	2014	2015	20																					█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to new Lamaka UWWTP	1,935 m ³ /d																								█	█	█	█	█	█	█	█	█	█	█	█
		Kiti Network	43 km	2014	2015	20																					█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to new Lamaka UWWTP	946 m ³ /d																								█	█	█	█	█	█	█	█	█	█	█	█
		Pervolia Network	20 km	2014	2015	20																					█	█	█	█	█	█	█	█	█	█	█	█
		Its connection to new Lamaka UWWTP	2,343 m ³ /d																								█	█	█	█	█	█	█	█	█	█	█	█
		Dromolaxia/Meneou, Kiti and Pervolia Networks Timeschedule for NIP-2008 of UWWTD																									█	█	█	█	█	█	█	█	█	█	█	█

Implementation – current status

- ▶ **According to NIP–2008**
 - Dates / progress reported in NIP–2008 have not been fully met.
 - There is an increase in the required infrastructure compared to what was anticipated in the Accession Treaty.
- ▶ **There is a substantial progress in the installation of infrastructure relating to works in all 57 agglomerations.**
- ▶ **According to the data for the year 2010, the overall compliance is 62% (Article 4).**



Work to be Done (not including projects under construction)

- ▶ **Studies/ Design**
 - only one left
- ▶ **Construction of collecting systems**
 - Urban: 0
 - Rural: 23 out of 50
- ▶ **Construction of UWWTPs**
 - Urban: 1 out of 9
 - Rural: 7 out of 14



Difficulties in Implementation

- ▶ **The compliance dates set at the Accession Treaty were based on assumptions and prerequisites as to**
 - Communities acceptance of the Projects.
 - Financial availability
- ▶ **Difficulties encountered**
 - Administrative and legislative procedures (time consuming)
 - Objections of Communities
 - Limited human resources
 - Financial constraints



Concluding Remarks

- ▶ Cyprus is positive in entering a dialogue with EC that could lead to a Partnership Implementation Agreement regarding the UWWTD.
- ▶ Current Financial situation creates major concerns.

